

Former Spedale Landfill Site

Progress – As of January 13, 2021

We continue to excavate soils within areas approved by the Louisiana Department of environmental Quality (LDEQ), which will include moving the tent two separate times in order to ensure work is contained within the tent. Work in the first location is now complete, as we have excavated an estimated 40% of the total project material and transported it off-site to permitted, commercial management facilities.

Backfilling the excavation area of the first location with clean imported soils inside of the tent.



Dismantling the tent to move to the next location



Former Spedale Landfill Site

Progress – As of January 13, 2021



An information sign at the site entrance identifies the project, the companies involved, and the oversight by LDEQ.

Plan Moving Forward – Excavation activities will continue within the three LDEQ approved designated areas of the property. Excavation in the first area is now complete and has been backfilled with clean soil imported from off-site. The tent structure is now at the next LDEQ approved onsite excavation location to the east of the existing tent structure.